

Contract Modification T&M Form

CM # 13

Date: 1/2/2011
 Contractor: ABC Construction
 Contact Person: Abe Lincoln

Contract #: K54321
 Project #: AB-9876
 Project Name: Metra A-123 Bridge and Retaining Wall Project

Description and Location of Extra Work:			
Excavation of unsuitable material. Metra agreed to pay for excavation on T&M. Crew will excavate footing until they encounter solid material that meets 1.5 Ton/SF specification. Additional 2 feet excavated. Additional 10 ton of CA-6 used at base of excavation. Stone tickets attached.			
Labor			
Name	Worker Classification	Hours	
John Smith	Operator	4	
Ed Harris	Laborer	4	
Mike Jones	Laborer	4	
Ray Johnson	Laborer	4	
Equipment Used		Materials Used	
Description: Mfg. / Model / Capacity	Hours	Description	Quantity
Caterpillar / 123 Excavator / NA	4	CA-6 from Franklin Stone Quarry	10 Ton

Metra's PM/CM
 Signature: Tom Jefferson
 Name: Tom Jefferson
 Date: 1/2/2011

Contractor
 Signature: Abe Lincoln
 Name/Title: Abe Lincoln
 Date: 1/2/2011